Capital Budget Monitoring - Report for December 2016

	Working Budget			F			
	Expenditure £'000	Income £'000	Net £'000	Expenditure £'000	Income £'000	Net £'000	Varian Year
DEPARTMENT							
COMMUNITIES							
- Private Housing	3,229	-410	2,819	3,475	-1,035	2,440	
- Social Care	2,565	0	2,565	575	0	575	
- Leisure	3,873	-1,050	2,823	567	-60	507	
ENVIRONMENT	26,011	-3,515	22,496	21,628	-2,173	19,455	
EDUCATION & CHILDREN	25,207	-9,982	15,225	18,658	-9,983	8,675	
CORPORATE SERVICES	1,882	-72	1,810	1,121	-72	1,049	
CHIEF EXECUTIVE							
- Regeneration	15,454	-5,980	9,474	7,425	-2,877	4,548	
TOTAL	78,221	-21,009	57,212	53,449	-16,200	37,249	-

`	Variance for Year £'000
	-379
	-1,990
	-2,316
	-3,041
	-6,550
	-761
	-4,926
	-19,963

		Working Budget			Forecasted			
DEPARTMENT/SCHEMES	Expenditu re £'000	Income	Net £'000	Expenditu re £'000	Income £'000	Net £'000	Variance for Year £'000	
COMMUNITIES								
- Private Housing	3,229	-410	2,819	3,475	-1,035	2,440	-379	
Emergency Repairs Assistance	624	0	624	286	0	286	-338	
County Wide Steelwork Repair	51	0	51	1	0	1	-50	
Other Projects with Minor Variances	2,554	-410	2,144	3,188	-1,035	2,153		
•			0	,	,	0		
- Social Care	2,565	0	2,565	575	0	575	-1,990	
Learning Disabilities Accomodation Developments	228	0	228	0	0	0	-228	
Carmarthen Area Extra Care	577	0	577	344	0	344	-233	
Ammanford / Llandybie Extra Care	260	0	260	161	0	161	-99	
Extra Care - Llanelli Area	1,500	0	1.500	70	0	70	-1,430	
	,		0			0	1,101	
- Leisure	3,873	-1,050	2,823	567	-60	507	-2,316	
Countryside Recreation & Access	676	-300	376	101	-52	49	-327	
Carmarthen Museum - Abergwili	750	0	750	22	0	22	-728	
Carmarthenshire Archives Relocation	250	0	250	50	0	50	-200	
Carmarthen Park Velodrome	286	0	286	70	0	70	-216	
Burry Port Harbour Dredging	400	0	400	90	0	90	-310	
Closed Circuit Track	500	0	500	22	0	22	-478	
Pembrey Country Park - Strategic Infrastructure Development	1,000	-750	250	193	0	193	-57	
Other Projects with Minor Variances	11	0	11	19	-8	11		

Comment
Delays with agreeing proposals with legal, debtors and external partners. There are a number of applications within system that would fully commit the remaining budget. It is anticipated that the slippage will be fully spent within 17/18.
Low take up of loan offer by private householders to date.
Options are being considered for the location of future learning disability provision as part of a TIC review of the service. Contingencies included in contract not fully utilised - final sum yet to be agreed - Savings identified. Contingencies included in contract not fully utilised - final sum yet to be agreed - Savings identified. Options/Appraisals being considered for potential scheme
Monies being retained for potential grant match funding. £250k planned match funding for 2017/18 for Tywi Gateway. Remainder planned match funding for HLF bid, scheme has reprofiled.
Design development 2016/17 with construction timetable to follow. Likely slippage to 2017/18. Currently surface testing. Tenders Dec'16, works scheduled for Summer 2017. Fees and consultancy works only this year. Report has been presented to community scrutiny - Jan 2017 on potential dredging solutions. Works to be completed in 2017/18.
Some initial fees for testing and consultancy works will be incurred this financial year. Final site selection for the facility will require political endorsement with anticipated completion in 2017/18. Works to the play area in 16/17. Remaining spend on new toilet and shower block is likely to be carried out in 17/18.

		king Bu	dget		orecaste	ed	, ≤ a
DEPARTMENT/SCHEMES	Expenditu re £'000	Income	Net £'000	Expenditu re £'000	Income £'000	Net £'000	Variance for Year £'000
			0			0	
ENVIRONMENT	26,011	-3,515	22,496	21,628	-2,173	19,455	-3,041
Murray Street Car Park, Llanelli - Exp	149	0	149	75	0	75	-74
Bridge Strengthening & Replacement	200	0	200	78	0	78	-122
Towy Valley Cycleway - Abergwili to Nantgaredig	700	-632	68	483	-483	0	-68
Cross Hands Economic Link Road Phase 2	946	-716	230	240	-240	0	-230
Solar Panels Project	1,500	0	1,500	903	0	903	-597
Pantyglyn Retaining Wall, Llanybydder (Principal Road A485)	400	0	400	13	0	13	-387
Rural Estates Capital Schemes	300	0	300	30	0	30	-270
Capital maintenance	3,647	0	3,647	3,505	0	3,505	-142
Glanamman Industrial Estate Redevelopment	1,000	0	1,000	55	0	55	-945
East Gate Development	414	0	414	260	0	260	-154
Other Projects with Minor Variances	16,755	-2,167	14,588	15,986	-1,450	14,536	-52

Comment					
Expenditure profile being planned in accordance with whole of life care plan. Funding required for future year maintenance.					
Scheme delays owing to land issues - funding will be slipped to 2017/18.					
Scheme delays owing to land issues - Internal funding to be slipped to 2017/18 in order to fully ultise the LTF grant in 2016/17.					
Scheme delays owing to land issues -funding to be slipped to 2017/18. Expenditure on LTF grant to be maximised.					
Owing to local Grid capacity constraints and structural issues. A further phase of the project is to be explored to potentially incorporate solar panels with battery storage. Funding to be slipped to 2017/18.					
Delay in progressing scheme because of the need to undertake advanced clearing works prior to detailed surveys. This will be slipped to 2017/18.					
Delay in design & procurement of works - buildings will be occupied by animals over winter months, therefore expenditure will slip to 2017/18.					
Delay in design & procurement of works as time pressures on workforce. This will be slipped to 2017/18.					
Delay at procurement and design stage - works to be completed 17/18.					
Additional external funding secured.					

	Wor	king Bu	dget		orecaste	ed	→
DEPARTMENT/SCHEMES	Expenditu re £'000	Income £'000	Net £'000	Expenditu re £'000	Income £'000	Net £'000	Variance for Year £'000
			0			0	
EDUCATION & CHILDREN	25,207	-9,982	15,225	18,658	-9,983	8,675	-6,550
Education DDA Act Works	131	0	131	240	0	240	109
Ffwrnes - New Two Form Entry School	943	0	943	190	0	190	-753
Dinefwr Project - Dyffryn Aman	323	0	323	165	0	165	-158
Dinefwr Project - Ysgol Bro Dinefwr	1,256	0	1,256	965	0	965	-291
Ysgol Pen Rhos CP School - New Two Form Entry (Formerly Seaside)	3,333	0	3,333	2,750	0	2,750	-583
Llangadog - Major Redevelopment	2,041	0	2,041	249	0	249	-1,792
Ysgol Trimsaran - New School Building	3,924	0	3,924	3,000	0	3,000	-924
Ysgol Y Strade - Phase 1	202	0	202	372	0	372	170
Llandeilo Primary	107	0	107	50	0	50	-57
Ammanford Primary	99	0	99	20	0	20	-79
Parc Y Tywyn Band A	3,526	0	3,526	1,100	0	1,100	-2,426
Llanelli Vocational Village	484	0	484	1,239	0	1,239	755
Laugharne - Transfer Double Mobile Classroom	237	0	237	40	0	40	-197
Rhydygors - Refurbishment/Re-configuration	200	0	200	10	0	10	-190
Pontyberem CP - Refurbishment/Re-configuration	400	0	400	100	0	100	-300
Rhys Prichard Relocation	0	0	0	100	0	100	100
Ysgol Coedcae - Phase 1	4,225	0	4,225	3,150	0	3,150	-1,075
St John Lloyd	405	0	405	1,300	0	1,300	895
Ysgol Dewi Sant	223	0	223	300	0	300	77
Other Projects with Minor Variances	3,148	-9,982	-6,834	3,318	-9,983	-6,665	169
CORPORATE SERVICES	1.882	-72	0 1,810	1,121	-72	1,049	-76
IT Strategy Developments	1,805	0	1,805	1,044	0	1,044	-76
Other Projects with Minor Variances	77	-72	5	77	-72	5	

	Comment
0	This positive variance will be applied to future projects within the MEP
٦	programme.
9	Number of DDA requests higher than anticipated (Statutory function).
3	Savings on project - final costs less than originally budgetted for.
8	To be slipped to pay for retentions due in 2017-18.
1	To be slipped to pay for retentions due in 2017-18.
3	Welsh Government delay with approval of Business Case. Slip to 2017/18.
2	Delay owing to change in brief for the Cwm Tywi Area. Slip to 2017/18.
4	Works on site delayed due to tender process with contractor. Slip to 2017/18.
0	Additional roof works
7	Scheme delayed in programme - slippage, no impact on overall scheme cost
)	Scheme delayed in programme - slippage, no impact on overall scheme cost
6	Due to original projection of spend being optimistic - re-profile required
5	Additional works funded by school
7	Mobile classroom no longer required - Design works ongoing for main scheme.
0	Design costs in year lower than anticipated - no impact on overall scheme cost
0	Design costs in year lower than anticipated - no impact on overall scheme cost
0	New scheme introduced into MEP Programme
5	Works progressing on site, lower spend in year than anticipated, re-
_	profile required, no impact on overall scheme cost.
5	Business Case completed and approved ahead of schedule, works have
,	progressing well to date
7	Initial site selection and design works being carried out ahead of
	schedule
9	
┧	
1 1	Various projects on hold pending review of collaboration opportunities

		king Bu	dget	F	ed	≺a	
DEPARTMENT/SCHEMES	Expenditu re £'000	Income £'000	Net £'000	Expenditu re £'000	Income £'000	Net £'000	Variance for Year £'000
			0			0	
CHIEF EXECUTIVE			0			0	
- Regeneration	15,454	-5,980	9,474	7,425	-2,877 -250	4,548	-4,926
Rural Enterprise Fund	2,000	-1,000	1,000	500	-250	250	-750
Transformation Commercial Property Development Fund	3,330	-1,830	1,500	0	0	0	-1,500
Health & Safety Remediation Works	100	0	100	24	0	24	-76
Opportunity Street (Llanelli)	445	0	445	935	-740	195	-250
Building for the Future - Llanelli Area	925	0	925	868	0	868	-57
Pembrey Peninsula Study	100	0	100	25	0	25	-75
Llanelli Regeneration Plan	100	0	100	50	0	50	-50
Laugharne Carpark	220	0	220	26	0	26	-194
Pendine Iconic International Visitors Destination	1,300	0	1,300	724	-30	694	-606
Ammanford Town Centre Regeneration	446	0	446	97	0	97	-349
Cross Hands East Enabling Fund	850	0	850	0	0	0	-850
Margaret St - Retaining Wall & Road Widening	230	0	230	60	0	60	-170
Other Projects with Minor Variances	5,408	-3,150	2,258	4,116	-1,857	2,259	1
TOTAL	78,221	-21,009	57,212	53,449	-16,200	37,249	-19,963

_	
	Comment
26	
0	Funds committed at stage 1, some projects will commence construction
0	in 2016/17 majority in 17/18 Fully committed at stage 1 but project delivery will be in 2017-18
6	Works identified during assessments in 2016/17 will be delivered in
	2017/18. The budget is required to meet associated costs.
0	Building works will continue beyond March and into 2017/18. Funds are
	required to meet associated costs. All WG funding will be drawn down by the end of March with the full grant allocation being secured as per target.
7	Budget is aligned with VVP project and new pipeline funding for building
	acquisitions. We continue to await WG confirmation of process for the
	buildings for the future scheme.
5	Part of study will be completed this financial year. Further works will continue into 2017/18 with the budget required to meet associated costs.
0	Works will have commenced 2016/17 and will continue beyond March
	into 2017/18. Funds required to meet associated costs
4	Further tests required following results of ground conditions report.
6	Construction delivery now expected in 17/18 Profile to be adjusted as increased drawdown of Welsh Government
٥	Funding expected in 16/17. Land acquisition costs also expected in 17/18
	and not 16/17 as profiled. Funding required to ensure project delivery
	over the next three financial years.
9	Budget to support the Ammanford Regeneration Development Grant.
	Applications received and due to be committed in 2016/17. However
	project delivery will be in 2017/18 and funding paid out retrospectively.
	Funding therefore needs to be rolled forward into 2017/18 to meet these
0	commitments. Subject to final scheme approval and linked to anticipated WG funding
٦	package (Property Development Fund). Applications have been sought
	and decision on Stage 1 grant allocations will be made March/April.
	Project delivery will be in 2017/18 and funds will be paid out
	retrospectively. Funding therefore needs to be rolled forward into 2017/18
	to meet this commitment
0	The construction of the new retaining wall is currently being undertaken
	and scheduled to complete end of March 2017 however the road
1	widening element will be undertaken in 17/18 to tie in with the proposed
	private sector led redevelopment of the site.
1	

Appendix E

Regeneration

Capital Budget Monitoring - Scrutiny Report for December 2016

			Working Budget Forecas					
Scheme	Target Date for Completion	Expenditure £'000	Income £'000	Net £'000	Expenditure £'000	Income £'000	Net £'000	
Corporate Services								
IT Strategy Developments	Ongoing	1,805	0	1,805	1,044	0	1,044	
Cross Hands West (LR00200)	Completed	77	-72	5	77	-72	ţ	
Regeneration								
Llanelli JV General	Ongoing	0	0	0	1,540	-1,540	(
Community Development	Mar-17	162	0	162	162	0	162	
RDP2 (Rural Dev Plan Ph2) Axis3 - Physical Regeneration Projects	Completed	9	0	9	9	0	9	
Mynydd Y Betws Wind Farm Community Benefit Fund	Ongoing	87	0	87	87	0	87	
County Wide Regeneration fund 2015-16 Onwards		8,330	-5,830	2,500	500	-250	250	
Transformation Strategy Project Fund	Ongoing	3,000	-3,000	0	0	0	(
Rural Enterprise Fund	Mar-18	2,000	-1,000	1,000	500	-250	250	
Transformation Commercial Property Development Fund	Mar-18	3,330	-1,830	1,500	0	0	(
Health & Safety Remediation Works	Sep-17	100	0	100	24	0	24	
Llanelli and Coastal Belt Area		1,650	-80	1,570	1,958	-820	1,138	
Opportunity Street (Llanelli)	Ongoing	445	0	445	935	-740	195	
Building for the Future - Llanelli Area	Ongoing	925	0	925	868	0	868	
Pembrey Peninsula Study	Ongoing	100	0	100	25	0	25	
Llanelli Regeneration Plan	Ongoing	100	0	100	50	0	50	

Variance for Year £'000	
-761	Various opportur
0	
0	
0	
0	
0	
-2,250	
0	
-750	Funds co
	construc
-1,500	Fully cor
	2017-18
-76	Marka ia
-76	Works id delivered
	associat
-432	
-250	Building
	2017/18
	WG fund
	the full g
-57	Budget is
	funding f
	confirma
-75	scheme. Part of s
-13	works wi
	meet ass
-50	Works w
	beyond I
	associat

Comment							
Various projects on hold pending review of collaboration opportunities							
Funds committed at stage 1, some projects will commence construction in 2016/17 majority in 17/18 Fully committed at stage 1 but project delivery will be in 2017-18							
Works identified during assessments in 2016/17 will be delivered in 2017/18. The budget is required to meet associated costs.							
Building works will continue beyond March and into 2017/18. Funds are required to meet associated costs. All WG funding will be drawn down by the end of March with the full grant allocation being secured as per target. Budget is aligned with VVP project and new pipeline funding for building acquisitions. We continue to await WG confirmation of process for the buildings for the future							
scheme. Part of study will be completed this financial year. Further works will continue into 2017/18 with the budget required to meet associated costs. Works will have commenced 2016/17 and will continue beyond March into 2017/18. Funds required to meet associated costs							

Appendix E

Regeneration

Capital Budget Monitoring - Scrutiny Report for December 2016

		Working Budget			Forecasted			
Scheme	Target Date for Completion	Expenditure £'000	Income £'000	Net £'000	Expenditure £'000	Income £'000	Net £'000	Variance for Year £'000
Burry Port Coastal Risk & Regeneration Project	Mar-17	80	-80	0	80	-80	0	0
Carmarthen and Rural Area		1,788	-70	1,718	1,185	-267	918	-800
Coastal Communities - Parry Thomas Centre, Pendine	Mar-17	40	0	40	182	-142	40	0
Carmarthen Town Regeneration - Jacksons Lane	Ongoing	96	0	96	96	0	96	0
Laugharne Carpark	Ongoing	220	0	220	26	0	26	-194
Pendine Iconic International Visitors Destination	Ongoing	1,300	0	1,300	724	-30	694	-606
Carmarthen Town Regeneration - King Street	Ongoing	62	0	62	62	0	62	0
Pendine Coastal Risk & Regeneration Project	Mar-17	70	-70	0	70	-70	0	0
Carmarthen Western Gateway & Wetlands	Ongoing	0	0	0	25	-25	0	0
Ammanford and Crosshands Growth Zone		2,054	0	2,054	686	0	686	-1,368
Ammanford Town Centre Regeneration	Ongoing	446	0	446	97	0	97	-349
Cross Hands East strategic Employment Site	Mar-18	528	0	528	528	0	528	0
WV / A'ford Town Centre - Former Police Station	Mar-17	0	0	0	1	0	1	1
Cross Hands East Enabling Fund	Mar-18	850	0	850	0	0	0	-850
Margaret St - Retaining Wall & Road Widening	Mar-18	230	0	230	60	0	60	-170
Acquisitions of Iconic County Buildings	Mar-17	1,274	0	1,274	1,274	0	1,274	0
NET BUDGET		17,336	-6,052	11,284	8,546	-2,949	5,597	-5,687

Comment							
Further tests required following results of ground conditions report. Construction delivery now expected in 17/18 Profile to be adjusted as increased drawdown of Welsh							
Government Funding expected in 16/17. Land acquisition costs also expected in 17/18 and not 16/17 as profiled. Funding required to ensure project delivery over the next three financial years.							
Budget to support the Ammanford Regeneration Development Grant. Applications received and due to be committed in 2016/17. However project delivery will be in 2017/18 and funding paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet these commitments.							
Subject to final scheme approval and linked to anticipated WG funding package (Property Development Fund). Applications have been sought and decision on Stage 1 grant allocations will be made March/April. Project delivery will be in 2017/18 and funds will be paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet this commitment							
The construction of the new retaining wall is currently being undertaken and scheduled to complete end of March 2017 however the road widening element will be undertaken in 17/18 to tie in with the proposed private sector led redevelopment of the site.							