Capital Budget Monitoring - Report for December 2016 - Main Variances

		Working Budget			Forecasted		
DEPARTMENT/SCHEMES	Expenditur e £'000	000,3 Income	Net £'000	Expenditur e £'000	Income £'000	Net £'000	Variance for Year £'000
COMMUNITIES							
- Public Housing	16,489	-6,025	10,464	14,813	-6,025	8,788	-1,676
Fuel Switch - Gas Infrastructure	248	0	248	70	0	70	-178
Internal Refurbishment	2,733	0	2,733	3,150	0	3,150	417
Housing Minor Works	501	0	501	605	0	605	104
Rendering and External Works	1,692	0	1,692	1,140	0	1,140	-552
Re-Roofing - Council Dwellings	917	0	917	1,011	0	1,011	94
Environmental Works Project	380	0		273	0	273	-107
Housing Development Programme (New builds & Stock Increase Programme)	6,054	0	6,054	4,587	0	4,587	-1,467
Other Projects with Minor Variances	3,964	-6,025	-2,061	3,977	-6,025	-2,048	13
- Private Housing	3,229	-410	2,819	3,475	-1,035	2,440	-379
Emergency Repairs Assistance	624	0	624	286	0	286	-338
County Wide Steelwork Repair loans	51	0	51	1	0	1	-50
Other Projects with Minor Variances	2,554	-410	2,144	3,188	-1,035	2,153	9
			0			0	
- Social Care	2,565	0	2,565	575	0	575	-1,990
Learning Disabilities Accomodation Developments	228	0	228	0	0	0	-228
Carmarthen Area Extra Care	577	0	577	344	0	344	-233
Ammanford / Llandybie Extra Care	260	0	260	161	0	161	-99
Extra Care - Llanelli Area	1,500	0	1,500	70	0	70	-1,430

	Comment
76 78	
	Delays with British Gas on installation of pipeline. It is anticipated that this will be completed during 2017/18.
17	Opportunity taken to bring previously declined works up to CHS+, primarily when they become vacant.
04	Additional pressures identified during year including urgent roofing replacement, cavity insulation failures and major structural works.
52	Budget being re-profiled to reflect current delivery - funding to slip to 2017- 18
94 07	Budget being re-profiled to reflect current delivery
07	The number of projects identified are fewer than in previous years.
67	Housing Development programme has been re-profiled to take account of Phase 1 new build starting in March 2017. We are projected to deliver significantly more than the 2016/17 target, of an additional 160 affordable homes by end of March 2017, by delivering a wide variety of solutions. As an example, the stock increase programme has been hugely successful with £3.9m being spent to purchase 37 homes, including homes that have been adapted to meet specific needs.
13	
79 38	
38	Delays with agreeing proposes with legal, debtors and external partners. There are a number of applications within system that would fully commit the remaining budget. It is anticipated that the slippage will be fully spent within 17/18.
50	Low take up of loan offer by private householders to date.
9	The second secon
Ť	
90	
28	Options are being considered for the location of future learning disability provision as part of a TIC review of the service.
33	Contingencies included in contract not fully utilised - final sum yet to be

Contingencies included in contract not fully utilised - final sum yet to be

Options/Appraisals being considered for potential scheme

agreed - Savings identified.

Capital Budget Monitoring - Report for December 2016 - Main Variances

		Working Budget			Forecasted		
DEPARTMENT/SCHEMES	Expenditur e £'000	Income £'000	Net £'000	Expenditur e £'000	Income £'000	Net £'000	Variance for Year £'000
			0			0	
- Leisure	3,873	-1,050	2,823	567	-60	507	-2,316
Countryside Recreation & Access	676	-300	376	101	-52	49	-327
Carmarthen Museum - Abergwili	750	0	750	22	0	22	-728
Carmarthenshire Archives Relocation	250	0	250	50	0	50	-200
Carmarthen Park Velodrome	286	0	286	70	0	70	-216
Burry Port Harbour Dredging	400	0	400	90	0	90	-310
Closed Circuit Track	500	0	500	22	0	22	-478
Pembrey Country Park - Strategic Infrastructure Development	1,000	-750	250	193	0	193	-57
Other Projects with Minor Variances	11	0	11 0	19	-8	11 0	0
ENVIRONMENT	26,011	-3,515	22,496	21,628	-2,173	19,455	-3,041
Murray Street Car Park, Llanelli - Exp	149	0	149	75	0	75	-74
Bridge Strengthening & Replacement	200	0	200	78	0	78	-122
Towy Valley Cycleway - Abergwili to Nantgaredig	700	-632	68	483	-483	0	-68
Cross Hands Economic Link Road Phase 2	946	-716	230	240	-240	0	-230
Solar Panels Project	1,500	0	1,500	903	0	903	-597
Pantyglyn Retaining Wall, Llanybydder (Principal Road A485)	400	0	400	13	0	13	-387
Rural Estates Capital Schemes	300	0	300	30	0	30	-270
Capital maintenance	3,647	0	3,647	3,505	0	3,505	-142
Glanamman Industrial Estate Redevelopment	1,000	0	1,000	55	0	55	-945
East Gate Development	414	0	414	260	0	260	-154
Other Projects with Minor Variances	16,755	-2,167	14,588	15,986	-1,450	14,536	-52

Variance for Year £'000	Comment
-2,316	
-327	Monies being retained for potential grant match funding.
-728	£250k planned match funding for 2017/18 for Tywi Gateway. Remainder planned match funding for HLF bid, scheme has reprofiled.
-200	Design development 2016/17 with construction timetable to follow. Likely slippage to 2017/18.
-216	Currently surface testing. Tenders Dec'16, works scheduled for Summer 2017. Fees and consultancy works only this year.
-310	Report has been presented to community scrutiny - Jan 2017 on potential dredging solutions. Works to be completed in 2017/18.
-478	Some initial fees for testing and consultancy works will be incurred this financial year. Final site selection for the facility will require political endorsement with anticipated completion in 2017/18.
-57	Works to the play area in 16/17. Remaining spend on new toilet and shower block is likely to be carried out in 17/18.
0	
0.044	
-3,041 -74	Expenditure profile being planned in accordance with whole of life care
-122	plan. Funding required for future year maintenance.
	Scheme delays owing to land issues - funding will be slipped to 2017/18.
-68	Scheme delays owing to land issues - Internal funding to be slipped to 2017/18 in order to fully ultise the LTF grant in 2016/17.
-230	Scheme delays owing to land issues -funding to be slipped to 2017/18. Expenditure on LTF grant to be maximised.
-597	Owing to local Grid capacity constraints and structural issues. A further phase of the project is to be explored to potentially incorporate solar panels with battery storage. Funding to be slipped to 2017/18.
-387	Delay in progressing scheme because of the need to undertake advanced clearing works prior to detailed surveys. This will be slipped to 2017/18.
-270	Delay in design & procurement of works - buildings will be occupied by animals over winter months, therefore expenditure will slip to 2017/18.
-142	Delay in design & procurement of works as time pressures on workforce. This will be slipped to 2017/18.
-945	Delay at procurement and design stage - works to be completed 17/18.
-154	Additional external funding secured.

Capital Budget Monitoring - Report for December 2016 - Main Variances

		Working Budget			Forecasted		
DEPARTMENT/SCHEMES	Expenditur e £'000	Income £'000	Net £'000	Expenditur e £'000	Income £'000	Net £'000	Variance for Year £'000
			0			0	
EDUCATION & CHILDREN	25,207	-9,982	15,225	18,658	-9,983	8,675	-6,550
Education DDA Act Works	131	0	131	240	0	240	109
Ffwrnes - New Two Form Entry School	943	0	943	190	0	190	-753
Dinefwr Project - Dyffryn Aman	323	0	323	165	0	165	-158
Dinefwr Project - Ysgol Bro Dinefwr	1,256	0	1,256	965	0	965	-291
Ysgol Pen Rhos CP School - New Two Form Entry (Formerly Seaside)	3,333	0	3,333	2,750	0	2,750	-583
Llangadog - Major Redevelopment	2,041	0	2,041	249	0	249	-1,792
Ysgol Trimsaran - New School Building	3,924	0	3,924	3,000	0	3,000	-924
Ysgol Y Strade - Phase 1	202	0	202	372	0	372	170
Llandeilo Primary	107	0	107	50	0	50	-57
Ammanford Primary	99	0	99	20	0	20	-79
Parc Y Tywyn Band A	3,526	0	3,526	1,100	0	1,100	-2,426
Llanelli Vocational Village	484	0	484	1,239	0	1,239	755
Laugharne - Transfer Double Mobile Classroom	237	0	237	40	0	40	-197
Rhydygors - Refurbishment/Re-configuration	200	0	200	10	0	10	-190
Pontyberem CP - Refurbishment/Re-configuration	400	0	400	100	0	100	-300
Rhys Prichard Relocation	0	0	_	100	0	100	100
Ysgol Coedcae - Phase 1	4,225	0	4,225	3,150	0	3,150	-1,075
St John Lloyd	405	0	405	1,300	0	1,300	895
Ysgol Dewi Sant	223	0	223	300	0	300	77
Other Projects with Minor Variances	3,148	-9,982	-6,834	3,318	-9,983	-6,665	169
CORRODATE SERVICES	4 000	70	4 949	4 404	70	1.040	704
CORPORATE SERVICES	1,882	-72	1,810	1,121 1.044	-72	1,049	-761
IT Strategy Developments	1,805	· ·	1,805	, -		1,044	-761
Other Projects with Minor Variances	77	-72	5	77	-72	5	0

This positive variance will be applied to future projects within the MEP programme. Number of DDA requests higher than anticipated (Statutory function). Savings on project - final costs less than originally budgetted for. To be slipped to pay for retentions due in 2017-18. To be slipped to pay for retentions due in 2017-18. Welsh Government delay with approval of Business Case. Slip to 2017/18. Delay owing to change in brief for the Cwm Tywi Area. Slip to 2017/18. Works on site delayed due to tender process with contractor. Slip to 2017/18. Additional roof works Scheme delayed in programme - slippage, no impact on overall scheme cost Scheme delayed in programme - slippage, no impact on overall scheme cost Due to original projection of spend being optimistic - re-profile required Additional works funded by school Mobile classroom no longer required - Design works ongoing for main scheme. Design costs in year lower than anticipated - no impact on overall scheme cost Design costs in year lower than anticipated - no impact on overall scheme cost New scheme introduced into MEP Programme Works progressing on site, lower spend in year than anticipated, reprofile required, no impact on overall scheme cost. Business Case completed and approved ahead of schedule, works have progressing well to date Initial site selection and design works being carried out ahead of	Comment
programme. Number of DDA requests higher than anticipated (Statutory function). Savings on project - final costs less than originally budgetted for. To be slipped to pay for retentions due in 2017-18. To be slipped to pay for retentions due in 2017-18. Welsh Government delay with approval of Business Case. Slip to 2017/18. Delay owing to change in brief for the Cwm Tywi Area. Slip to 2017/18. Works on site delayed due to tender process with contractor. Slip to 2017/18. Additional roof works Scheme delayed in programme - slippage, no impact on overall scheme cost Scheme delayed in programme - slippage, no impact on overall scheme cost Due to original projection of spend being optimistic - re-profile required Additional works funded by school Mobile classroom no longer required - Design works ongoing for main scheme. Design costs in year lower than anticipated - no impact on overall scheme cost Design costs in year lower than anticipated - no impact on overall scheme cost New scheme introduced into MEP Programme Works progressing on site, lower spend in year than anticipated, re-profile required, no impact on overall scheme cost. Business Case completed and approved ahead of schedule, works have progressing well to date Initial site selection and design works being carried out ahead of	
Number of DDA requests higher than anticipated (Statutory function). Savings on project - final costs less than originally budgetted for. To be slipped to pay for retentions due in 2017-18. To be slipped to pay for retentions due in 2017-18. Welsh Government delay with approval of Business Case. Slip to 2017/18. Delay owing to change in brief for the Cwm Tywi Area. Slip to 2017/18. Works on site delayed due to tender process with contractor. Slip to 2017/18. Additional roof works Scheme delayed in programme - slippage, no impact on overall scheme cost Scheme delayed in programme - slippage, no impact on overall scheme cost Due to original projection of spend being optimistic - re-profile required Additional works funded by school Mobile classroom no longer required - Design works ongoing for main scheme. Design costs in year lower than anticipated - no impact on overall scheme cost Design costs in year lower than anticipated - no impact on overall scheme cost New scheme introduced into MEP Programme Works progressing on site, lower spend in year than anticipated, re-profile required, no impact on overall scheme cost. Business Case completed and approved ahead of schedule, works have progressing well to date Initial site selection and design works being carried out ahead of	
To be slipped to pay for retentions due in 2017-18. To be slipped to pay for retentions due in 2017-18. Welsh Government delay with approval of Business Case. Slip to 2017/18. Delay owing to change in brief for the Cwm Tywi Area. Slip to 2017/18. Works on site delayed due to tender process with contractor. Slip to 2017/18. Additional roof works Scheme delayed in programme - slippage, no impact on overall scheme cost Scheme delayed in programme - slippage, no impact on overall scheme cost Due to original projection of spend being optimistic - re-profile required Additional works funded by school Mobile classroom no longer required - Design works ongoing for main scheme. Design costs in year lower than anticipated - no impact on overall scheme cost Design costs in year lower than anticipated - no impact on overall scheme cost New scheme introduced into MEP Programme Works progressing on site, lower spend in year than anticipated, reprofile required, no impact on overall scheme cost. Business Case completed and approved ahead of schedule, works have progressing well to date Initial site selection and design works being carried out ahead of	Number of DDA requests higher than anticipated (Statutory function).
To be slipped to pay for retentions due in 2017-18. To be slipped to pay for retentions due in 2017-18. Welsh Government delay with approval of Business Case. Slip to 2017/18. Delay owing to change in brief for the Cwm Tywi Area. Slip to 2017/18. Works on site delayed due to tender process with contractor. Slip to 2017/18. Additional roof works Scheme delayed in programme - slippage, no impact on overall scheme cost Scheme delayed in programme - slippage, no impact on overall scheme cost Due to original projection of spend being optimistic - re-profile required Additional works funded by school Mobile classroom no longer required - Design works ongoing for main scheme. Design costs in year lower than anticipated - no impact on overall scheme cost Design costs in year lower than anticipated - no impact on overall scheme cost New scheme introduced into MEP Programme Works progressing on site, lower spend in year than anticipated, re-profile required, no impact on overall scheme cost. Business Case completed and approved ahead of schedule, works have progressing well to date Initial site selection and design works being carried out ahead of	Savings on project - final costs less than originally budgetted for.
Welsh Government delay with approval of Business Case. Slip to 2017/18. Delay owing to change in brief for the Cwm Tywi Area. Slip to 2017/18. Works on site delayed due to tender process with contractor. Slip to 2017/18. Additional roof works Scheme delayed in programme - slippage, no impact on overall scheme cost Scheme delayed in programme - slippage, no impact on overall scheme cost Due to original projection of spend being optimistic - re-profile required Additional works funded by school Mobile classroom no longer required - Design works ongoing for main scheme. Design costs in year lower than anticipated - no impact on overall scheme cost Design costs in year lower than anticipated - no impact on overall scheme cost New scheme introduced into MEP Programme Works progressing on site, lower spend in year than anticipated, reprofile required, no impact on overall scheme cost. Business Case completed and approved ahead of schedule, works have progressing well to date Initial site selection and design works being carried out ahead of	To be slipped to pay for retentions due in 2017-18.
2017/18. Delay owing to change in brief for the Cwm Tywi Area. Slip to 2017/18. Works on site delayed due to tender process with contractor. Slip to 2017/18. Additional roof works Scheme delayed in programme - slippage, no impact on overall scheme cost Scheme delayed in programme - slippage, no impact on overall scheme cost Due to original projection of spend being optimistic - re-profile required Additional works funded by school Mobile classroom no longer required - Design works ongoing for main scheme. Design costs in year lower than anticipated - no impact on overall scheme cost Design costs in year lower than anticipated - no impact on overall scheme cost New scheme introduced into MEP Programme Works progressing on site, lower spend in year than anticipated, re-profile required, no impact on overall scheme cost. Business Case completed and approved ahead of schedule, works have progressing well to date Initial site selection and design works being carried out ahead of	To be slipped to pay for retentions due in 2017-18.
Works on site delayed due to tender process with contractor. Slip to 2017/18. Additional roof works Scheme delayed in programme - slippage, no impact on overall scheme cost Scheme delayed in programme - slippage, no impact on overall scheme cost Due to original projection of spend being optimistic - re-profile required Additional works funded by school Mobile classroom no longer required - Design works ongoing for main scheme. Design costs in year lower than anticipated - no impact on overall scheme cost Design costs in year lower than anticipated - no impact on overall scheme cost New scheme introduced into MEP Programme Works progressing on site, lower spend in year than anticipated, re-profile required, no impact on overall scheme cost. Business Case completed and approved ahead of schedule, works have progressing well to date Initial site selection and design works being carried out ahead of	, .,
2017/18. Additional roof works Scheme delayed in programme - slippage, no impact on overall scheme cost Scheme delayed in programme - slippage, no impact on overall scheme cost Due to original projection of spend being optimistic - re-profile required Additional works funded by school Mobile classroom no longer required - Design works ongoing for main scheme. Design costs in year lower than anticipated - no impact on overall scheme cost Design costs in year lower than anticipated - no impact on overall scheme cost New scheme introduced into MEP Programme Works progressing on site, lower spend in year than anticipated, reprofile required, no impact on overall scheme cost. Business Case completed and approved ahead of schedule, works have progressing well to date Initial site selection and design works being carried out ahead of	Delay owing to change in brief for the Cwm Tywi Area. Slip to 2017/18.
Scheme delayed in programme - slippage, no impact on overall scheme cost Scheme delayed in programme - slippage, no impact on overall scheme cost Due to original projection of spend being optimistic - re-profile required Additional works funded by school Mobile classroom no longer required - Design works ongoing for main scheme. Design costs in year lower than anticipated - no impact on overall scheme cost Design costs in year lower than anticipated - no impact on overall scheme cost New scheme introduced into MEP Programme Works progressing on site, lower spend in year than anticipated, reprofile required, no impact on overall scheme cost. Business Case completed and approved ahead of schedule, works have progressing well to date Initial site selection and design works being carried out ahead of	
Cost Scheme delayed in programme - slippage, no impact on overall scheme cost Due to original projection of spend being optimistic - re-profile required Additional works funded by school Mobile classroom no longer required - Design works ongoing for main scheme. Design costs in year lower than anticipated - no impact on overall scheme cost Design costs in year lower than anticipated - no impact on overall scheme cost New scheme introduced into MEP Programme Works progressing on site, lower spend in year than anticipated, reprofile required, no impact on overall scheme cost. Business Case completed and approved ahead of schedule, works have progressing well to date Initial site selection and design works being carried out ahead of	Additional roof works
cost Due to original projection of spend being optimistic - re-profile required Additional works funded by school Mobile classroom no longer required - Design works ongoing for main scheme. Design costs in year lower than anticipated - no impact on overall scheme cost Design costs in year lower than anticipated - no impact on overall scheme cost New scheme introduced into MEP Programme Works progressing on site, lower spend in year than anticipated, reprofile required, no impact on overall scheme cost. Business Case completed and approved ahead of schedule, works have progressing well to date Initial site selection and design works being carried out ahead of	
Additional works funded by school Mobile classroom no longer required - Design works ongoing for main scheme. Design costs in year lower than anticipated - no impact on overall scheme cost Design costs in year lower than anticipated - no impact on overall scheme cost New scheme introduced into MEP Programme Works progressing on site, lower spend in year than anticipated, reprofile required, no impact on overall scheme cost. Business Case completed and approved ahead of schedule, works have progressing well to date Initial site selection and design works being carried out ahead of	
Mobile classroom no longer required - Design works ongoing for main scheme. Design costs in year lower than anticipated - no impact on overall scheme cost Design costs in year lower than anticipated - no impact on overall scheme cost New scheme introduced into MEP Programme Works progressing on site, lower spend in year than anticipated, reprofile required, no impact on overall scheme cost. Business Case completed and approved ahead of schedule, works have progressing well to date Initial site selection and design works being carried out ahead of	Due to original projection of spend being optimistic - re-profile required
scheme. Design costs in year lower than anticipated - no impact on overall scheme cost Design costs in year lower than anticipated - no impact on overall scheme cost New scheme introduced into MEP Programme Works progressing on site, lower spend in year than anticipated, reprofile required, no impact on overall scheme cost. Business Case completed and approved ahead of schedule, works have progressing well to date Initial site selection and design works being carried out ahead of	Additional works funded by school
scheme cost Design costs in year lower than anticipated - no impact on overall scheme cost New scheme introduced into MEP Programme Works progressing on site, lower spend in year than anticipated, reprofile required, no impact on overall scheme cost. Business Case completed and approved ahead of schedule, works have progressing well to date Initial site selection and design works being carried out ahead of	- · · · · · · · · · · · · · · · · · · ·
scheme cost New scheme introduced into MEP Programme Works progressing on site, lower spend in year than anticipated, reprofile required, no impact on overall scheme cost. Business Case completed and approved ahead of schedule, works have progressing well to date Initial site selection and design works being carried out ahead of	· · · · · · · · · · · · · · · · · · ·
Works progressing on site, lower spend in year than anticipated, re- profile required, no impact on overall scheme cost. Business Case completed and approved ahead of schedule, works have progressing well to date Initial site selection and design works being carried out ahead of	
Works progressing on site, lower spend in year than anticipated, re- profile required, no impact on overall scheme cost. Business Case completed and approved ahead of schedule, works have progressing well to date Initial site selection and design works being carried out ahead of	New scheme introduced into MEP Programme
Business Case completed and approved ahead of schedule, works have progressing well to date Initial site selection and design works being carried out ahead of	Works progressing on site, lower spend in year than anticipated, re-
Initial site selection and design works being carried out ahead of	Business Case completed and approved ahead of schedule, works have
scriedule	schedule
Various projects on hold pending review of collaboration opportunities	Various projects on hold pending review of collaboration opportunities

Capital Budget Monitoring - Report for December 2016 - Main Variances

		Working Budget			Forecasted		
DEPARTMENT/SCHEMES	Expenditur e £'000	Income £'000	Net £'000	Expenditur e £'000	Income £'000	Net £'000	Variance for Year £'000
			0			0	
CHIEF EXECUTIVE	45 454	5 000	0 474	7.405	0.077	0	4.000
- Regeneration Rural Enterprise Fund	15,454 2,000	-5,980 -1,000	9,474 1,000	7,425 500	-2,877 -250	4,548 250	-4,926 -750
Kurai Enterprise i unu	2,000	-1,000	1,000	300	-230	250	-730
Transformation Commercial Property Development Fund	3,330	-1,830	1,500	0	0	0	-1,500
Health & Safety Remediation Works	100	0	100	24	0	24	-76
Opportunity Street (Llanelli)	445	0	445	935	-740	195	-250
Building for the Future - Llanelli Area	925	0	925	868	0	868	-57
Pembrey Peninsula Study	100	0	100	25	0	25	-75
Llanelli Regeneration Plan	100	0	100	50	0	50	-50
Laugharne Carpark	220	0	220	26	0	26	-194
Pendine Iconic International Visitors Destination	1,300	0	1,300	724	-30	694	-606
Ammanford Town Centre Regeneration	446	0	446	97	0	97	-349
Cross Hands East Enabling Fund	850	0	850	0	0	0	-850
Margaret St - Retaining Wall & Road Widening	230	0	230	60	0	60	-170
Other Projects with Minor Variances	5,408	-3,150	2,258	4,116	-1,857	2,259	1
TOTAL	94,710	-27,034	67,676	68,262	-22,225	46,037	-21,639

Works identified during assessments in 2016/17 will be delivered in 2017/18. The budget is required to meet associated costs. Building works will continue beyond March and into 2017/18. Funds are required to meet associated costs. All WG funding will be drawn down by the end of March with the full grant allocation being secured as per target. Budget is aligned with VVP project and new pipeline funding for building acquisitions. We continue to await WG confirmation of process for the buildings for the future scheme. Part of study will be completed this financial year. Further works will continue into 2017/18 with the budget required to meet associated costs. Works will have commenced 2016/17 and will continue beyond March into 2017/18. Funds required to meet associated costs Further tests required following results of ground conditions report. Construction delivery now expected in 17/18 Profile to be adjusted as increased drawdown of Welsh Government Funding expected in 16/17. Land acquisition costs also expected in 17/18 and not 16/17 as profiled. Funding required to ensure project delivery over the next three financial years. Budget to support the Ammanford Regeneration Development Grant. Applications received and due to be committed in 2016/17. However project delivery will be in 2017/18 and funding paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet these commitments. Subject to final scheme approval and linked to anticipated WG funding package (Property Development Fund). Applications have been sought and decision on Stage 1 grant allocations will be made March/April. Project delivery will be in 2017/18 and funds will be paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet this commitment The construction of the new retaining wall is currently being undertaken and scheduled to complete end of March 2017 however the road widening element will be undertaken in 17/18 to tie in with the proposed private sector led redevelopm	Variance for	Comment
Funds committed at stage 1, some projects will commence construction in 2016/17 majority in 17/18 Fully committed at stage 1 but project delivery will be in 2017-18 Works identified during assessments in 2016/17 will be delivered in 2017/18. The budget is required to meet associated costs. Building works will continue beyond March and into 2017/18. Funds are required to meet associated costs. All WG funding will be drawn down by the end of March with the full grant allocation being secured as per target. Budget is aligned with VVP project and new pipeline funding for building acquisitions. We continue to await WG confirmation of process for the buildings for the future scheme. Part of study will be completed this financial year. Further works will continue into 2017/18 with the budget required to meet associated costs. Works will have commenced 2016/17 and will continue beyond March into 2017/18. Funds required to meet associated costs. Further tests required following results of ground conditions report. Construction delivery now expected in 17/18 and not 16/17 as profiled. Funding required to ensure project delivery over the next three financial years. Budget to support the Ammanford Regeneration Development Grant. Applications received and due to be committed in 2016/17. However project delivery will be in 2017/18 and funding paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet these commitments. Subject to final scheme approval and linked to anticipated WG funding package (Property Development Fund). Applications have been sought and decision on Stage 1 grant allocations will be made March/April. Project delivery will be in 2017/18 and funds will be paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet this commitment The construction of the new retaining wall is currently being undertaken and scheduled to complete end of March 2017 however the road widening element will be undertaken in 17/18 to tie in with the proposed p		
Funds committed at stage 1, some projects will commence construction in 2016/17 majority in 17/18 Fully committed at stage 1 but project delivery will be in 2017-18 Works identified during assessments in 2016/17 will be delivered in 2017/18. The budget is required to meet associated costs. Building works will continue beyond March and into 2017/18. Funds are required to meet associated costs. All WG funding will be drawn down by the end of March with the full grant allocation being secured as per target. Budget is aligned with VVP project and new pipeline funding for building acquisitions. We continue to await WG confirmation of process for the buildings for the future scheme. Part of study will be completed this financial year. Further works will continue into 2017/18 with the budget required to meet associated costs. Works will have commenced 2016/17 and will continue beyond March into 2017/18. Funds required to meet associated costs. Further tests required following results of ground conditions report. Construction delivery now expected in 17/18 and not 16/17 as profiled. Funding required to ensure project delivery over the next three financial years. Budget to support the Ammanford Regeneration Development Grant. Applications received and due to be committed in 2016/17. However project delivery will be in 2017/18 and funding paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet these commitments. Subject to final scheme approval and linked to anticipated WG funding package (Property Development Fund). Applications have been sought and decision on Stage 1 grant allocations will be made March/April. Project delivery will be in 2017/18 and funds will be paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet this commitment The construction of the new retaining wall is currently being undertaken and scheduled to complete end of March 2017 however the road widening element will be undertaken in 17/18 to tie in with the proposed p		
in 2016/17 majority in 17/18 Fully committed at stage 1 but project delivery will be in 2017-18 Works identified during assessments in 2016/17 will be delivered in 2017/18. The budget is required to meet associated costs. Building works will continue beyond March and into 2017/18. Funds are required to meet associated costs. All WG funding will be drawn down by the end of March with the full grant allocation being secured as per target. Budget is aligned with VVP project and new pipeline funding for building acquisitions. We continue to await WG confirmation of process for the buildings for the future scheme. Part of study will be completed this financial year. Further works will continue into 2017/18 with the budget required to meet associated costs. Works will have commenced 2016/17 and will continue beyond March into 2017/18. Funds required to meet associated costs. Works will have commenced 2016/17 and will continue beyond March into 2017/18. Funds required to meet associated costs. Profile to be adjusted as increased drawdown of Welsh Government Funding expected in 16/17. Land acquisition costs also expected in 17/18 and not 16/17 as profiled. Funding required to ensure project delivery over the next three financial years. Budget to support the Ammanford Regeneration Development Grant. Applications received and due to be committed in 2016/17. However project delivery will be in 2017/18 and funding paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet these commitments. Subject to final scheme approval and linked to anticipated WG funding package (Property Development Fund). Applications have been sought and decision on Stage 1 grant allocations will be made March/April. Project delivery will be in 2017/18 and funds will be paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet this commitment The construction of the new retaining wall is currently being undertaken and scheduled to complete end of March 2017 however the ro		
Works identified during assessments in 2016/17 will be delivered in 2017/18. The budget is required to meet associated costs. Building works will continue beyond March and into 2017/18. Funds are required to meet associated costs. All WG funding will be drawn down by the end of March with the full grant allocation being secured as per target. Budget is aligned with VVP project and new pipeline funding for building acquisitions. We continue to await WG confirmation of process for the buildings for the future scheme. Part of study will be completed this financial year. Further works will continue into 2017/18 with the budget required to meet associated costs. Works will have commenced 2016/17 and will continue beyond March into 2017/18. Funds required to meet associated costs Further tests required following results of ground conditions report. Construction delivery now expected in 17/18 Profile to be adjusted as increased drawdown of Welsh Government Funding expected in 16/17. Land acquisition costs also expected in 17/18 and not 16/17 as profiled. Funding required to ensure project delivery over the next three financial years. Budget to support the Ammanford Regeneration Development Grant. Applications received and due to be committed in 2016/17. However project delivery will be in 2017/18 and funding paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet these commitments. Subject to final scheme approval and linked to anticipated WG funding package (Property Development Fund). Applications have been sought and decision on Stage 1 grant allocations will be made March/April. Project delivery will be in 2017/18 and funds will be paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet this commitment The construction of the new retaining wall is currently being undertaken and scheduled to complete end of March 2017 however the road widening element will be undertaken in 17/18 to tie in with the proposed private sector led redevelopm	750	in 2016/17 majority in 17/18
2017/18. The budget is required to meet associated costs. Building works will continue beyond March and into 2017/18. Funds are required to meet associated costs. All WG funding will be drawn down by the end of March with the full grant allocation being secured as per target. 57 Budget is aligned with VVP project and new pipeline funding for building acquisitions. We continue to await WG confirmation of process for the buildings for the future scheme. Fart of study will be completed this financial year. Further works will continue into 2017/18 with the budget required to meet associated costs. Works will have commenced 2016/17 and will continue beyond March into 2017/18. Funds required to meet associated costs Further tests required following results of ground conditions report. Construction delivery now expected in 17/18 Funding expected in 16/17. Land acquisition costs also expected in 17/18 and not 16/17 as profiled. Funding required to ensure project delivery over the next three financial years. Budget to support the Ammanford Regeneration Development Grant. Applications received and due to be committed in 2016/17. However project delivery will be in 2017/18 and funding paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet these commitments. Subject to final scheme approval and linked to anticipated WG funding package (Property Development Fund). Applications have been sought and decision on Stage 1 grant allocations will be made March/April. Project delivery will be in 2017/18 and funds will be paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet this commitment The construction of the new retaining wall is currently being undertaken and scheduled to complete end of March 2017 however the road widening element will be undertaken in 17/18 to tie in with the proposed private sector led redevelopment of the site.	500	Fully committed at stage 1 but project delivery will be in 2017-18
required to meet associated costs. All WG funding will be drawn down by the end of March with the full grant allocation being secured as per target. Budget is aligned with VVP project and new pipeline funding for building acquisitions. We continue to await WG confirmation of process for the buildings for the future scheme. Part of study will be completed this financial year. Further works will continue into 2017/18 with the budget required to meet associated costs. Works will have commenced 2016/17 and will continue beyond March into 2017/18. Funds required to meet associated costs Further tests required following results of ground conditions report. Construction delivery now expected in 17/18 Profile to be adjusted as increased drawdown of Welsh Government Funding expected in 16/17. Land acquisition costs also expected in 17/18 and not 16/17 as profiled. Funding required to ensure project delivery over the next three financial years. Budget to support the Ammanford Regeneration Development Grant. Applications received and due to be committed in 2016/17. However project delivery will be in 2017/18 and funding paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet these commitments. Subject to final scheme approval and linked to anticipated WG funding package (Property Development Fund). Applications have been sought and decision on Stage 1 grant allocations will be made March/April. Project delivery will be in 2017/18 and funds will be paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet this commitment The construction of the new retaining wall is currently being undertaken and scheduled to complete end of March 2017 however the road widening element will be undertaken in 17/18 to tie in with the proposed private sector led redevelopment of the site.	-76	2017/18. The budget is required to meet associated costs.
acquisitions. We continue to await WG confirmation of process for the buildings for the future scheme. Part of study will be completed this financial year. Further works will continue into 2017/18 with the budget required to meet associated costs. Works will have commenced 2016/17 and will continue beyond March into 2017/18. Funds required to meet associated costs Further tests required following results of ground conditions report. Construction delivery now expected in 17/18 Profile to be adjusted as increased drawdown of Welsh Government Funding expected in 16/17. Land acquisition costs also expected in 17/18 and not 16/17 as profiled. Funding required to ensure project delivery over the next three financial years. Budget to support the Ammanford Regeneration Development Grant. Applications received and due to be committed in 2016/17. However project delivery will be in 2017/18 and funding paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet these commitments. Subject to final scheme approval and linked to anticipated WG funding package (Property Development Fund). Applications have been sought and decision on Stage 1 grant allocations will be made March/April. Project delivery will be in 2017/18 and funds will be paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet this commitment The construction of the new retaining wall is currently being undertaken and scheduled to complete end of March 2017 however the road widening element will be undertaken in 17/18 to tie in with the proposed private sector led redevelopment of the site.	250	Building works will continue beyond March and into 2017/18. Funds are required to meet associated costs. All WG funding will be drawn down by the end of March with the full grant allocation being secured as per target.
Part of study will be completed this financial year. Further works will continue into 2017/18 with the budget required to meet associated costs. Works will have commenced 2016/17 and will continue beyond March into 2017/18. Funds required to meet associated costs Further tests required following results of ground conditions report. Construction delivery now expected in 17/18 Profile to be adjusted as increased drawdown of Welsh Government Funding expected in 16/17. Land acquisition costs also expected in 17/18 and not 16/17 as profiled. Funding required to ensure project delivery over the next three financial years. Budget to support the Ammanford Regeneration Development Grant. Applications received and due to be committed in 2016/17. However project delivery will be in 2017/18 and funding paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet these commitments. Subject to final scheme approval and linked to anticipated WG funding package (Property Development Fund). Applications have been sought and decision on Stage 1 grant allocations will be made March/April. Project delivery will be in 2017/18 and funds will be paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet this commitment The construction of the new retaining wall is currently being undertaken and scheduled to complete end of March 2017 however the road widening element will be undertaken in 17/18 to tie in with the proposed private sector led redevelopment of the site.	-57	acquisitions. We continue to await WG confirmation of process for the
into 2017/18. Funds required to meet associated costs Further tests required following results of ground conditions report. Construction delivery now expected in 17/18 Profile to be adjusted as increased drawdown of Welsh Government Funding expected in 16/17. Land acquisition costs also expected in 17/18 and not 16/17 as profiled. Funding required to ensure project delivery over the next three financial years. Budget to support the Ammanford Regeneration Development Grant. Applications received and due to be committed in 2016/17. However project delivery will be in 2017/18 and funding paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet these commitments. Subject to final scheme approval and linked to anticipated WG funding package (Property Development Fund). Applications have been sought and decision on Stage 1 grant allocations will be made March/April. Project delivery will be in 2017/18 and funds will be paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet this commitment The construction of the new retaining wall is currently being undertaken and scheduled to complete end of March 2017 however the road widening element will be undertaken in 17/18 to tie in with the proposed private sector led redevelopment of the site.	-75	Part of study will be completed this financial year. Further works will
Further tests required following results of ground conditions report. Construction delivery now expected in 17/18 Profile to be adjusted as increased drawdown of Welsh Government Funding expected in 16/17. Land acquisition costs also expected in 17/18 and not 16/17 as profiled. Funding required to ensure project delivery over the next three financial years. Budget to support the Ammanford Regeneration Development Grant. Applications received and due to be committed in 2016/17. However project delivery will be in 2017/18 and funding paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet these commitments. Subject to final scheme approval and linked to anticipated WG funding package (Property Development Fund). Applications have been sought and decision on Stage 1 grant allocations will be made March/April. Project delivery will be in 2017/18 and funds will be paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet this commitment The construction of the new retaining wall is currently being undertaken and scheduled to complete end of March 2017 however the road widening element will be undertaken in 17/18 to tie in with the proposed private sector led redevelopment of the site.	-50	
Profile to be adjusted as increased drawdown of Welsh Government Funding expected in 16/17. Land acquisition costs also expected in 17/18 and not 16/17 as profiled. Funding required to ensure project delivery over the next three financial years. Budget to support the Ammanford Regeneration Development Grant. Applications received and due to be committed in 2016/17. However project delivery will be in 2017/18 and funding paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet these commitments. Subject to final scheme approval and linked to anticipated WG funding package (Property Development Fund). Applications have been sought and decision on Stage 1 grant allocations will be made March/April. Project delivery will be in 2017/18 and funds will be paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet this commitment The construction of the new retaining wall is currently being undertaken and scheduled to complete end of March 2017 however the road widening element will be undertaken in 17/18 to tie in with the proposed private sector led redevelopment of the site.	194	Further tests required following results of ground conditions report.
Applications received and due to be committed in 2016/17. However project delivery will be in 2017/18 and funding paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet these commitments. Subject to final scheme approval and linked to anticipated WG funding package (Property Development Fund). Applications have been sought and decision on Stage 1 grant allocations will be made March/April. Project delivery will be in 2017/18 and funds will be paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet this commitment The construction of the new retaining wall is currently being undertaken and scheduled to complete end of March 2017 however the road widening element will be undertaken in 17/18 to tie in with the proposed private sector led redevelopment of the site.	606	Funding expected in 16/17. Land acquisition costs also expected in 17/18 and not 16/17 as profiled. Funding required to ensure project delivery
package (Property Development Fund). Applications have been sought and decision on Stage 1 grant allocations will be made March/April. Project delivery will be in 2017/18 and funds will be paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet this commitment The construction of the new retaining wall is currently being undertaken and scheduled to complete end of March 2017 however the road widening element will be undertaken in 17/18 to tie in with the proposed private sector led redevelopment of the site.	349	Budget to support the Ammanford Regeneration Development Grant. Applications received and due to be committed in 2016/17. However project delivery will be in 2017/18 and funding paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 to meet these
The construction of the new retaining wall is currently being undertaken and scheduled to complete end of March 2017 however the road widening element will be undertaken in 17/18 to tie in with the proposed private sector led redevelopment of the site. 1	850	package (Property Development Fund). Applications have been sought and decision on Stage 1 grant allocations will be made March/April. Project delivery will be in 2017/18 and funds will be paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18
1	170	The construction of the new retaining wall is currently being undertaken and scheduled to complete end of March 2017 however the road widening element will be undertaken in 17/18 to tie in with the proposed
	1 639	pac 25301 loa 16301010111011101101