Education & Children Services

Appendix D

Capital Budget Monitoring - Scrutiny Report for 2015/16 (Near Actual)

		Working Budget			Forecasted		
Scheme	Target Date for Completion	Expenditure £'000	Income £'000	Net £'000	Expenditure £'000	Income £'000	Net £'000
Education DDA Act Works	Ongoing	0	0	0	219	0	21
Catering	Mar-16	23	0	23	23	0	2
MEP External Funding Income	Ongoing	0	-12,062	-12,062	0	-12,181	-12,18
MEP - Tranche 2 & 3		22.048	0	22.048	19.043	0	19.04
Ffwrnes - New Two Form Entry School	completed	1,295	0	1,295	131	0	13
Dinefwr Project - Dyffryn Aman	Sep-16	1,301	0	1,200	682	0	68
	· · ·		0	,		-	
Dinefwr Project - Maes Y Gwendraeth	Sep-16	7,819		7,819	7,353	0	7,35
Dinefwr Project - Ysgol Bro Dinefwr	Mar-17	11,633	0	11,633	10,877	0	10,87
MEP - Band A Projects		14,810	0	14,810	11,281	0	11,28
Seaside CP School - New Two Form Entry	Sep-19	2,000	0	2,000	,	0	46
Ysgol Carreg Hirfaen - Mobile & New School	Sep-17	3,829	0	3,829	3,795	0	3,79
Cwm Tywi - New Area Primary School	Apr-18	100	0	100	9	0	
Burry Port Schools Development	Ongoing	1,826	0	1,826	1,703	0	1,70
Ysgol Trimsaran - New School Building	Jan-19	950	0	950	320	0	32
Ysgol Y Strade - Phase 1	Ongoing	986	0	986	1,391	0	1,39
Llandeilo Primary - Band A Ammanford Primary Band A	Ongoing	100 100	0	100 100	63 27	0	6
Parc Y Tywyn Band A	Ongoing Ongoing	100	0	100		0	49
Llanelli Vocational Village	Ongoing	1,169	0	1,169	670	0	67
Laugharne - Transfer Double Mobile Classroom	Ongoing	0	0	0	3	0	
Ysgol Coedcae - Phase 1	Ongoing	3,300	0	3,300	2,294	0	2,29
St John Lloyd	Ongoing	350	0	350	45	0	4
MEP - Band B Projects	Ongoing	0	0	0	113	0	11
MEP - Other Projects	Ongoing	300	0	300	451	0	45
MEP - Completed / Practically Completed	completed	0	0	0	16	0	1
Misc Education Projects (School Funded)	completed	329	-83	246	329	-83	24
Childrens Services	completed	5	0	5	5	0	
Flying Start Capital Expansion Programme	ongoing	1,316	-1,309	7	1,295	-1,288	
Fostering Services Projects	Mar-16	29	0	29	29	0	2
NET BUDGET		38,860	-13,454	25,406	32,804	-13,552	19,25

	Comment
219	No budget identified for DDA works, higher demand for pupil led adaptations than anticipated. DDA adaptations are a legal requirement.
0	
-119	Re-profiling required of 21st Century Schools grant from the Welsh Government.
-3.005	
- /	Savings and re-profile required - Scheme physically complete
	Savings and re-profile required - Works to be completed in early 16/17
-466	Re-profile required due to delays in 2014/15 works carried forward to 15/16.
-756	Re-profile required-Final account 16/17
-3,529	
-1,533	delay in approving outline business case by Welsh Government. The full business case has now been
-34	Final account and Retention due in 16/17
	options still being considered.
	Final costs lower than anticipated, savings on scheme
	awaiting confirmation on statutory process on dual stream.
	Higher level of spend than anticipated within the year, no impact to overall scheme
	options still being considered. Lower development costs than anticipated.
	Re-profile required owing to more design development than originally intended. Additional funding used progress scheme to detailed design and submit planning application with a number of corporate sites in the Burry Port area.
-499	Ground condition issue
3	
-1,006	delay in approving outline business case by Welsh Government
-305	Land ownership issues
113	Site selections and designs ahead of scheduled.
151	Re-profiled required
16	Retentions held and paid to contractors on various schemes in order to ensure they are completed as per contract.
0	
0	
0	
	adaptation to be used by factor family
0	adaptation to house used by foster family