Capital Program	nme 202	16/17				
Capital Budget Monitoring - Main	Variance	es Repo	ort for .	June 20'	16	
	Working Budget			Forecasted		
DEPARTMENT/SCHEMES	Expenditure £'000	Income £'000	Net £'000	Expenditure £'000	Income £'000	Net £'000
COMMUNITIES						
- Private Housing	2.896	-7	2.889	2.896	-7	2.889
- Social Care	2,865	0	2,865	505	0	505
Learning Disabilities Accomodation Developments	228	0	228	0	0	0
Carmarthen Area Extra Care (Cartref Cynnes)	577	0	577	345	0	345
Ammanford / Llandybie Extra Care (Ty Dyffryn)	560	0	560	160	0	160
Llanelli Area Extra Care	1,500	0	1,500	0	0	0
- Leisure	3,872	-1,050	2,822	2,365	-50	2,315
Countryside Recreation & Access	676	-300	376	414	-54	360
Carmarthen Park Velodrome	286	0	<u>286</u> 400	70	0	70
Burry Port Harbour Dredging Pembrev Country Park - Strategic Infrastructure Development	400 1.000	0 -750	250	19 355	0	<u>19</u> 355
Other Projects with Minor Variances	1,510	-750	1.510	1.507	4	1.511
	1.010	Ŭ	1.010	1.007	-	Le Li
ENVIRONMENT	20,155	-6,236	13,919	19,491	-6,236	13,255
Bridge Strengthening & Replacement	489	0	489	167	0	167
Trebeddrod Reservoir, Furnace	185	0	185	322	0	322
Pantvolvn Retaining Wall. Llanvbvdder	500	0	500	20	0	20
Other Proiects with Minor Variances	18.981	-6.236	12.745	18.982	-6.236	12.746
EDUCATION & CHILDREN	25,143	-5,536	19,607	20,667	-6,334	14,333
MEP External Funding Income	23,143	-5,300	-5,300	20,007	-6,097	-6,097
Ffwrnes - New Two Form Entry School	943	0,000	943	592	0,001	592
Ysgol Pen Rhos CP School - New Two Form Entry (Formerly Seaside)	3,333	0	3.333	3,583	0	3.583
Cwm Tywi - New Area Primary School	2,041	0	2,041	150	0	150
Ysgol Trimsaran - New School Building	3,924	0	3,924	2,500	0	2,500
Parc Y Tywyn Band A	3,526	0	3,526	2,600	0	2,600
Laugharne CP - Transfer Double Mobile Classroom	137	0	137	0	0	0
Other Projects with Minor Variances	11,239	-236	11,003	11,242	-237	11,005
CORPORATE SERVICES	7,783	-72	7,711	7,100	-72	7,028
IT Strategy Developments	1,829	0	1,829	1,230	0	1,230
IT Fit-out of Eastgate Offices	351	0	351	257	0	257
Other Projects with Minor Variances	5,603	-72	5,531	5,613	-72	5,541
CHIEF EXECUTIVE						
- Regeneration	15,544	-5,830	9.714	14.955	-6,694	8,261
Ammanford Town Centre Regeneration	444	0	444	189	0	189
Cross Hands East strategic Employment Site	528	0	528	351	0	351
Margaret St - Retaining Wall & Road Widening	237	0	237	66	0	66
SBCRC for Env Sustain - Cross Hands East Office Dev	850	0	850	0	0	0
Other Projects with Minor Variances	13,485	-5,830	7,655	14,349	-6,694	7,655
TOTAL	78,258	-18,731	59,527	67,979	-19,393	48,586

Variance for Year £'000	Comment				
0					
-2,360					
-228	Options are being considered for the location of future learning disability provision as part of a review of council buildings				
	Savings identified on scheme				
	Savings identified on scheme				
-1,500	Options/Appraisals being considered for potential scheme				
-507					
-16	Due to monies being retained to match fund Works to be completed in summer 2017				
-210	Currently with consultants for consideration for most appropriate option of works				
105	Works on Entrance & Toilet/Shower block additional to original planned works				
1					
-664					
	Land acquisition issues - works to be carried out in 17/18				
	Additional Works required				
-480 1	Land acquisition problems and delay in surveying				
-5,274					
	Re-Profile of MEP funding required due to profile of Band A Schemes Works				
	Savings on project based on budget				
	Scheme ahead of schedule				
	Due to scheme being redesigned				
	Works on site delayed due to tender process with contractor				
	Original planned timeline being reprofiled				
-137 2	Mobile not now required - funding to be incorporated to alternative works at School				
-683					
-599	Various projects on hold pending review of collaboration opportunities				
-94 10	Delay at procurement and design stage - works to be completed early 17/18				
10					
-1,453					
-255	Budget reprofiled to support the Ammanford masterpan including Property Development Grant				
-177	Slippage required to meet land acquisition costs				
	Works on retaining wall in 16/17 is subject to legal agreement with proposed developer. Road widening works to be carried out in 17/18				
-850	Subject to scheme approval and linked to anticipated WG funding package (Property Development Fund). We currently await further confirmation from WG				