#### Capital Programme 2017/18

#### Capital Budget Monitoring - Report for June 2017 - Main Variances

	Working Budget			Fo	. <		
DEPARTMENT/SCHEMES	Expenditure £'000	Income	Net	Expenditure £'000	Income	Net £'000	Variance for Year £'000
COMMUNITIES							
- Public Housing	21,087	-6,170	14,917	21,107	-6,190	14,917	0
Planned M&E Works - Inc Smoke Detectors (PSW)	318	0	318	649	0	649	331
Adaptions For The Disabled	900	0	900	1,289	0	1,289	389
Stock Condition Survey 2017/18 - Cost Certainty Gaps and Verification	150	0	150	100	0	100	-50
Housing Development Programme (New builds & Stock Increase Programme)	11,817	0	11,817	11,167	0	11,167	-650
Other Projects with Minor Variances	7,902	-6,170	1,732	7,902	-6,190	1,712	-20
- Private Housing	2,658	-19	2,639	3,087	-448	2,639	0
1 Trate floading	2,000	- 10	2,000	0,001	110	2,000	
- Social Care	7,535	0	7,535	606	-7	599	-6,936
Learning Disabilities Accomodation Developments	228	0	228	50	0	50	-178
Extra Care - Llanelli Area	6,958	0	6,958	200	0	200	-6,758
Other Projects with Minor Variances	349	0	349	356	-7	349	0

# Comment

High level of boiler shut downs/replacement works.

Increase in demand and additional large scale adaptations.

Work has commenced on identifying the gaps in information that require a stock condition survey to complete the cost certainty exercise for the 30 year Business Plan. Work has also commenced on developing a joint approach between Housing and Property Services to data storage which needs to be in place prior to commencing a whole scale stock condition survey. Slippage in expenditure is anticipated for 2017/18. However, this will be required for funding the 2018/19 and future stock condition

Housing Development Programme being re-profiled to take account of slight slippage in council new build programme due to unforeseen circumstances. Stock increase programme being brought forward allowing affordable home target (225 during 2017/18) to be delivered. By end of 2017/18 (year 2 of delivery programme) nearly 400 additional affordable homes will have been delivered. New build will form greater percentage of programme in Years 3, 4 and 5 as we look to deliver 1000 homes over the five year period.

No major variances

Options being considered for the modernisation of Learning Disability service provision in response to the Social Services and Wellbeing Act.

Budget being re-profiled to reflect investment that will be needed in existing care home provision, as well as any extra provision that may be identified. Detailed work is being undertaken on confirming future needs around nursing, residential (including EMI), extra care and sheltered housing as well as future standards.

#### Capital Programme 2017/18

#### Capital Budget Monitoring - Report for June 2017 - Main Variances

	Working Budget			Fo	ed	. <		
DEPARTMENT/SCHEMES	Expenditure £'000	Income £'000	Net £'000	Expenditure £'000	Income £'000	Net £'000	Variance for Year £'000	
- Leisure	15,878	-2,805	13,073	4,123	-55	4,068	-9,005	
Llanelli Leisure Centre - New Development	8,000	-2,000	6,000	50	0	50	-5,950	
Oriel Myrddin Redevelopment	961	-750	211	211	0	211	0	
Countryside Recreation & Access	464	-55	409	341	-55	286	-123	
Carmarthenshire Archives Relocation	1,952	0	1,952	354	0	354	-1,598	
Burry Port Harbour Dredging	774	0	774	77	0	77	-697	
Burry Port Harbour Wall - 2017-2026	430	0	430	15	0	15	-415	
Pembrey Country Park - Strategic Infrastructure Development	1,830	0	1,830	1,608	0	1,608	-222	
Other Projects with Minor Variances	1,467	0	1,467	1,467	0	1,467	0	
ENVIRONMENT	19,152	-5,200	13,952	16,488	-5,015	11,473	-2,479	
Coastal Defence	407	0	407	351	0	351	-56	
Fleet Replacement	1,826	0	1,826	861	0	861	-965	
Murray Street Car Park, Llanelli - Exp	198	0	198	98	0	98	-100	
Bridge Strengthening & Replacement	1,193	0	1,193	789	0	789	-404	
Carmarthen Western Link Road	1,596	-110	1,486	1,000	-110	890	-596	
Pantyglyn Retaining Wall, Llanybydder (Principal Road A485)	483	0	483	185	0	185	-298	
Other Projects with Minor Variances	13,449	-5,090	8,359	13,204	-4,905	8,299	-60	

### Comment Scheme linked to Delta Lakes well-being village. Capital needs to be reprofiled and slipped forward. Monies spent in year with purchase of properties on King Street. Monies being retained for potential grant match funding. Design development 2016/17. Scheme being tendered in late Summer 2017, with start date on site in Spring 2018. Likely slippage to 2018/19. Sand dredging completed for Summer 2017. Licenses being applied for silt dredging, which may result in slippages on profiled spend. Engineering design officers have commissioned Atkins to progress with detailed feasibility works, consents and license applications for works to be commissioned. Potential slippage due to lead-in on works to listed Separate report to CMT with update on wider capital spend at PCP and the need for re-profiling. Design ongoing to enable - Planning & Consents - Tenders Anticipated Site works Jan 2018, Likely to run into April 2018. Projecting an underspend in the absence of decisions pending by respective departments. Funding to be slipped and committed in future Expenditure profile being planned in accordance with whole of life care plan. Funding required for future year maintenance.

Scheme delays owing to land issues - funding will be slipped to 2018/19.

Land acquisition currently in progress. Unlikely that negotiations will be finalised to complete construction works in 2017/18. Funding will be

Delay with land acquisitions.

slipped to 18/19.

# Capital Programme 2017/18

# Capital Budget Monitoring - Report for June 2017 - Main Variances

	Wor	king Bu	dget	Forecasted			
DEPARTMENT/SCHEMES	Expenditure £'000	Income	Net £'000	Expenditure £'000	Income	Net £'000	
DUCATION & CHILDREN	27,347	-9,792	17,555	28,055	-10,676	17,379	
MEP Income	0	-9,130	-9,130	0	-10,014	-10,014	
Burry Port Schools Development	191	0	191	110	0	110	
Ysgol Trimsaran - New School Building	1,812	0	1,812	3,000	0	3,000	
Llanelli Vocational Village	132	0	132	32	0	32	
Ysgol Dewi Sant - Band A	2,779	0	2,779	1,000	0	1,000	
Pontyberem CP - Refurbishment/Re-configuration	1,088	0	1,088	3,000	0	3,000	
Ysgol Coedcae - Phase 1	1,583	0	1,583	1,500	0	1,500	
St John Lloyd	2,458	0	2,458	2,000	0	2,000	
Ysgol Y Castell - Band B	0	0	0	50	0	50	
Other Projects with Minor Variances	17,304	-662	16,642	17,363	-662	16,701	
ORPORATE SERVICES	2,306	0	2,306	1,930	-25	1,905	
IT Strategy Developments	2,306	0	2,306	1,905	0	1,905	
Other Projects with Minor Variances	0	0	0	25	-25	0	

Variance for Year £'000	Comment
-176	
-884	Re-Profile of MEP funding required due to profile of Band A Schemes Works.
-81	No overall scheme variance. Retention 2018-19
1,188	Scheme progressed well in 17-18. No overall overspend.
-100	No overall scheme variance.
-1,779	Scheme delayed due to land issues.
1,912	Early scheme start. No overall overspend.
-83	No overall scheme variance.
-458	Initial delay but scheme will be completed as planned
50	Fees only to accelerate scheme
59	
404	
-401 -401	All strategic projects within ICT Services have been reviewed and
	realigned with a clear programme of work now visible and transparent. Several initiatives will begin 17/18 with delivery completion expected 18/19, hence variance.
0	

Appendix B

# Capital Programme 2017/18 Capital Budget Monitoring - Report for June 2017 - Main Variances

	Working Budget			Fo	_ <		
DEPARTMENT/SCHEMES	Expenditure £'000	Income £'000	Net £'000	Expenditure £'000	Income £'000	Net £'000	Variance for Year £'000
CHIEF EXECUTIVE							
- Regeneration	16,525	-5,862	10,663	5,134	-1,193	3,941	-6,722
Rural Enterprise Fund	2,997	-1,000	1,997	1,074	0	1,074	-923
Transformation Commercial Property Development Fund	4,829	-1,830	2,999	619	0	619	-2,380
Pendine Iconic International Visitors Destination	1,390	0	1,390	600	-600	0	-1,390
Ammanford Town Centre Regeneration	423	0	423	75	0	75	-348
Cross Hands East strategic Employment Site	720	0	720	103	0	103	-617
Cross Hands East Enabling Fund	1,050	0	1,050	0	0	0	-1,050
Other Projects with Minor Variances	5,116	-3,032	2,084	2,663	-593	2,070	-14
TOTAL	112,488	-29,848	82,640	80,530	-23,609	56,921	-25,719

#### Variance for Comment 5,722 Funds committed at stage 1, 9 projects have commenced construction and will complete in 17/18. The remaining third party projects will commence construction in 17/18, with a number of projects, the construction completion dates running into 18/19. 2,380 Fully committed at stage 1, but third party project delivery in 2017-18 and 2018/19. ,390 Profile to be adjusted as increased drawdown of Welsh Government Funding in 17/18. Funding required to ensure project delivery over the next three financial years. Budget to support the Ammanford Regeneration Development Grant. Applications received in 2016/17 and funding committed subject to detailed project approval however project delivery will be in 2017/18 and funding paid out retrospectively. Funding therefore needs to be rolled forward into 2017/18 and potentially 18/19 to meet these commitments. -617 Final contractor payment and land compensation not incurred in 2016/17 - funding required to be rolled forward into 17/18 to meet these Linked to anticipated WG funding package (Property Development Fund). Applications have been sought and funding committed in principle. Project delivery will be in 2017/18 and future years and funds will be paid out retrospectively. Funding has therefore been rolled forward into 2017/18 and may be required to be rolled forward to future years to meet this commitment.