Carmarthenshire County Council Modernising Education Programme (MEP) Progress Report to December 2017



Project Name	Project Type	School(s)	Project Description	Statutory Consultation Process Status	Business Cases Status	Design / Construction Status	Project RAG Rating	Issues
Band A Projects								
Strade Phase 1	Investment	Strade	Multi extension and refurbishment project	N/A	Complete	Complete	Green	None
Carreg Hirfaen	Investment	Carreg Hirfaen	Invest to provide new School premises	N/A	Complete	Complete	Green	None
Burry Port	Investment	Burry Port Infants and Juniors	Establish new primary school to replace Burry Port Infants and Burry Port Junior schools. Invest to provide modern facilities.		Complete	Complete	Green	None
Pen Rhos (formerly Seaside)	Reorganisation and Investment		Establish a new primary school at Seaside to replace the existing Lakefield Primary School and Copperworks Infants.	Complete	Complete	Construction in progress Occupation April 2018.	Green	None
Llanelli Vocational Village	Investment	Bryngwyn, Glan Y Mor, St John Lloyd, Strade, Coedcae	Multi extension and refurbishment project Bryngwyn - Construction skills centre: Glan Y Mor - Child care. Vocational elements for St John Lloyd, Coedcae & Strade included as part of larger Band A schemes	N/A	Complete	Glan Y Mor – Complete Bryngwyn - Complete Strade - Completed as part of main Band A Scheme Coedcae - Completed as part of main Band A Scheme St John Lloyd - Being completed as part of main Band A Scheme	Green	None
Trimsaran	Investment	Trimsaran	Invest to provide new School premises	N/A	Complete	Construction nearing completion	Green	None
Coedcae Phase 1	Investment	Coedcae	Multi extension and refurbishment project	N/A	Complete	Complete	Green	None
Parc Y Tywyn	Investment	Parc y Tywyn	Invest to provide modern facilities	Statutory process to increase age range of school from 4-11 to 3-11 in progress.	Complete	Construction in progress	Green	None
Llangadog (Cwm Tywi East)	Reorganisation and Investment	Llangadog, Llansadwrn, Llanwrda	Review the future provision of education in the area served by the school as part of a wider strategic review to include Llangadog, Llansadwrn, Llanwrda. Invest in chosen solution	Llansadwrn and Llanwrda Schools closed formally in April 2017.	Complete	Construction to commence January 2018.	Green	None
Rhydygors	Investment	Rhydygors Rhydygors Day Unit Canolfan Y Gors	Investment to provide modern facilities on the Rhydygors site	N/A	BJC required	Project on hold pending conclusion of Behavior Services Review Proceeding with essential maintenance only	Red	Managing Stakeholder expectations
Dewi Sant	Investment	Dewi Sant	Invest to provide new School premises	N/A	SOC Approved OBC Approved FBC to be submitted early 2018.	Planning PAC completed Scheme to be submitted for planning early 2018.	Red	Opposition to preferred site - Llanerch playing fields Village Green application submitted - Public enquiry to be held in April 2018
Gorslas	Reorganisation and Investment	Gorslas with implications for Maesybont	Invest in new school premises in the Gorslas	Statutory process to increase size of school to 210 in progress	SOC approved OBC/FBC required	Scheme design in progress Planning PAC completed	Green	Land ownership and covernant issues to be resolved
Pontyberem	Investment	Pontyberem with implications for Bancffosfelen	Invest to provide modern facilities	N/A	BJC approved	Construction in progress	Green	None
Rhys Pritchard	Investment	Rhys Pritchard	Investment to relocate Ysgol Rhys Pritchard to former Pantycelyn School site	N/A	BJC being prepared	Scheme design in progress	Green	None
Laugharne VC	Reorganisation and Investment	Laugharne, Tremiolet, Llanmiloe	Investment to modernise Laugharne VC School to accommodate Tremoilet and Llanmiloe Schools	Not Started - TBC following resolution of land issues.	BJC required	Scheme design on hold pending conclusion of land issues.	Red	Land aquisition required Scheme dependant on reorganisation of schools
St John Lloyd Phase 1	Investment	St John Lloyd Phase 1	Multi extension and refurbishment project	N/A	Complete	Construction nearing completion.	Green	None
Accelerated Band B Projects								
Heol Goffa	Investment	Heol Goffa	Invest in new school premises	Full statutory consultation required - Not started	SOC & OBC/FBC required	Scheme design in progress	Green	None
Kidwelly - Y Castell	Investment	Y Castell	Invest in new school premises	N/A	SOC & OBC/FBC required	Scheme design in progress	Green	None
Pembrey	Investment	Pembrey	Invest to provide modern facilities	N/A	SOC Approved OBC/FBC required	Scheme design in progress	Green	None
Five Roads	Investment	Five Roads	Invest in existing premises.	N/A	BJC required	Scheme design in progress	Amber	Land acquisition imminent.

Please Note: The Modernising Education Programme is reviewed on a regular basis and is liable to change over time. Criteria have been established and approved to guide the decision making process.

1