L			16	e 2015/*	ogramm	apital Pro	Ca	
		2015	[.] August	eport for	ring - Re	t Monito	Capital Budge	
	Forecasted			Working Budget				
Variance for Year £'000	Net £'000	Income £'000	Expenditure £'000	Net £'000	Income £'000	Expenditure £'000		Net Exp to Aug 2015 £'000
0 No	3,115	-242	3,357	3,115	-775	3,890	2 Private Housing	702
Ma exi for 290 ea Cru du on	8,191	-4,307	12,498	7,901	-3,200	11,101	⁷ 4 Regeneration	6,474
-28 Ma	470	-313	783	498	-313	811	6 Leisure	436
0 No	3,239	-4,084	7,323	3,239	-4,077	7,316	9 Environment	749
-228 <mark>M</mark> a du	3,139	-1,315	4,454	3,367	0	3,367	1 Social Care	1,701
Ma to scl du Se -2,481 bu Ty Ba ah Re £1	25,687	-13,839	39,526	28,168	-12,816	40,984	2 Education & Children Services	7,222
- 590 pro pa	6,937	-877	7,814	7,527	-877	8,404	1 Resources	2,261
-3,037	50,778	-24,977	75,755	53,815	-22,058	75,873	5 TOTAL	19,545

Appendix C

Comment

lo Main Variances

Main Variances: Opportunity Street **-£404k** utilising external funding initially with Internal funding carrying prward to 16/17, Building for the Future **-£406k** Project at early stages and awaiting Welsh Government approval, Cross Hands East Strategic Employment site **+£1,100k** lue to possible increases in land costs - negotiations engoing

Iain Variance : - Countryside Projects **-£28k** Due to nonies being retained to match fund

lo Main Variances

lain Variances : - Learning Disabilities Centres **-£228k** ue to options being considered on council buildings

Main Variances : - Ysgol Ffwrnes +£57k due to retention o be paid early due to works completed ahead of schedule, Maes Y Gwendraeth +£450k Reprofile required due to delays in 14/15 works carried forward to 15/16, Seaside School -£3,000k delay in approving outline business case by Welsh Government, Ysgol Parc y Tywyn +£900k Due to design being ahead of schedule, Band B Schemes +£100k Due to site selection and design ahead of schedule, Completed Schemes +£43k Retentions payments outstanding, MEP External Funding -21,017k Additional External funding secured

Iain Variances : - St Davids Park **-£400k** due to delay in rocuring works, IT **-£190k** due to 2 year contract to be aid on 1st April 2016