| Capital Programme 2018/19<br>Capital Budget Monitoring - Report for February 2019 - Main Variances |                      |        |              |                      |        |              |                               |   |
|--|----------------------|--------|--------------|----------------------|--------|--------------|-------------------------------|---|
|  |                      |        |              |                      |        |              |                               |   |
|  | Working Budget       |        |              | Forecasted           |        |              | ta ≲                          |   |
| DEPARTMENT/SCHEMES   | Expenditure<br>£'000 | Income | Net<br>£'000 | Expenditure<br>£'000 | Income | Net<br>£'000 | Variance<br>for Year<br>£'000 | Comment   |
| ENVIRONMENT  | 21,382               | -4,453 | 16,929       | 20,626               | -5,435 | 15,191       | -1,738                        |   |
| Murray Street Car Park, Llanelli   | 257                  | 0      | 257          | 133                  | 0      | 133          | -124                          | Expenditure profile being planned in accordance with whole of life care<br>plan. Funding required for future year maintenance.      |
| Bridge Strengthening & Replacement   | 1,126                | 0      | 1,126        | 269                  | 0      | 269          | -857                          | Tender newly awarded for works at Bronwydd (A484), works have commenced. Delays due to land issues on other schemes.                |
| Major Structural Highway Improvements  | 2,851                | 0      | 2,851        | 2,772                | 0      | 2,772        | -79                           | Scheme delayed resulting in underspend in year, to be completed early 19/20. Committed Funds to carry forward to 19-20              |
| Towy Valley Path   | 624                  | 0      | 624          | 447                  | 0      | 447          | -177                          | Additional in year external grant allocation which allowed us to free up<br>and carry forward the council capital element to 19/20. |
| Agile Working Projects   | 889                  | 0      | 889          | 748                  | 0      | 748          | -141                          | Additional Works identified at 3 Spilman Street, which has led to a revised delivery programme.                                     |
| East Gate Development  | 118                  |        | 118          | 12                   | 0      | 12           | -106                          | Works committed and to be completed in 19/20.   |
| Other Projects with Minor Variances  | 15,517               | -4,453 | 11,064       | 16,245               | -5,435 | 10,810       | -254                          |   |