Capital Programme 2019/20

Capital Budget Monitoring - Report for October 2019 - Main Variances

	Working Budget			Forecasted			
DEPARTMENT/SCHEMES	Expenditure £'000	Income £'000	Net £'000	Expenditure £'000	Income £'000	Net £'000	Variance for Year £'000
COMMUNITIES							
- Public Housing	31,267	-6,238	25,029	29,776	-6,478	23,298	-1,731
Sewerage Treatment Works Upgrading	184	0	184	90		90	-94
Sheltered Housing Investment	1,999	0	1,999	1,492	0	1,492	-507
Rendering and External Works	1,970	0	1,970	1,772	0	1,772	-198
Stock Condition Survey 2019/20 - County Wide	150	0	150	28	0	28	-122
Station Road / Tyisha Masterplan	1,000	0	1,000	555	0	555	-445
Assisted Living Schemes	300	0	300	25	0	25	-275
Other Projects with Minor Variances	25,664	-6,238	19,426	25,814	-6,478	19,336	-90
- Private Housing	2,367	-396	1,971	2,397	-396	2,001	30
- Social Care	626	-211	415	630	-211	419	4
- Leisure	5,915	-129	5,786	5,898	-129	5,769	-17
ENVIRONMENT	15,943	-7,307	8,636	16,534	-7,277	9,257	621
Ammanford Highway Infrastructure	112	0	112	525	0	525	413
Carmarthen Western Link Road	251	0	251	448	0	448	197
Other Projects with Minor Variances	15,580	-7,307	8,273	15,561	-7,277	8,284	11
EDUCATION & CHILDREN	13,556	-5,478	8,078	12,272	-3,668	8,604	526
MEP External Funding Income	0	-3,086	-3,086	0	-2,851	-2,851	235
Dinefwr Project - Dyffryn Aman	20	0	20	70	0	70	50
Carmarthen West New School	0	0	0	50	0	50	50
Llandybie CP	0	0	0	75	0	75	75
Bryngwyn School Refurbishment	0	0	0	75	0	75	75
Other Projects with Minor Variances	13,536	-2,392	11,144	12,002	-817	11,185	41
CHIEF EXECUTIVE	2,545	-41	2,504	2,571	-41	2,530	26
REGENERATION	16,410	-4,525	11,885	16,050	-4,175	11,875	-10
TOTAL	88,629	-24,325	64,304	86,128	-22,375	63,753	-551

/ariance for	Comment			
1,731				
-94	The treatment works refurbishment schemes are with Highways and Transport Engineers to develop detailed programme and estimated costs. Design fees only in 2019/20, with works to start in 2020/21.			
-507	The works at one complex is not commencing until January 2020, with the majority of expenditure falling in 2020-21.			
-198	Rendering and wall tie renewal at one site not commencing until the fire safety works are completed.			
-122	Survey to be undertaken in-house and will commence in 2020/21.			
-445	Significant preparation work being undertaken in terms of the major regeneration works planned. Fully costed plans to be developed with strategic partner(s) in early part of 2020 that will confirm detailed financial profile for overall development.			
-275	Slight delay in development of one supported housing scheme in Llanelli area.			
-90				
30	No Major Variances.			
4	No Major Variances.			
-17	No Major Variances.			
621				
413	Unexpected additional costs on Wind Street/Tirydail Lane Junction, exploring various options for funding by means of external income.			
197	To be funded from future S106 receipts.			
11				
526				
235	Income dependent on which schemes progress. Budget to be reprofiled.			
50	Additional internal works and groundworks on site.			
50	Expenditure to be funded from future S106 income.			
75	Project design currently in progress. Re-profile of MEP programme required.			
75	Project design currently in progress. Re-profile of MEP programme required.			
41				
26	No Major Variances.			
-10	No Major Variances.			
-551				