

## Environment - Infrastructure and Fleet

## Capital Budget Monitoring - Scrutiny Report For October 2021

Scheme	Target Date for Completion	Working Budget			Forecasted		
		Expenditure £'000	Income £'000	Net £'000	Expenditure £'000	Income £'000	Net £'000
<b>Countryside Recreation &amp; Access</b>	<b>Mar'22</b>	<b>248</b>	<b>-105</b>	<b>143</b>	<b>248</b>	<b>-105</b>	<b>143</b>
Byways Programme		16	0	16	16	0	16
Rights of Way Improvements Programme		127	0	127	127	0	127
AIG - Access Improvement Grant		105	-105	0	105	-105	0
<b>Coastal Protection &amp; Flood Defence Works</b>	<b>Mar'22</b>	<b>948</b>	<b>-653</b>	<b>295</b>	<b>760</b>	<b>-521</b>	<b>240</b>
Coastal Defence		49	0	49	0	0	0
Flood Defence Works		304	-300	4	172	-168	4
Small Scale Works Grant 2020/21 (Flood Defence)		136	0	136	136	0	136
Trostre FRM (Flood Risk Management)		3	0	3	3	0	3
Post-Storm Repairs to Flood & Coastal Erosion Risk Management Infrastructure		225	-225	0	225	-225	0
Small Scale Works Grant 2021/22 (Flood Defence)		150	-128	23	150	-128	23
Pontyberem Park River Bank		81	0	81	75	0	75
<b>Fleet Replacement</b>	<b>Ongoing</b>	<b>456</b>	<b>-53</b>	<b>403</b>	<b>455</b>	<b>-53</b>	<b>402</b>
Fleet Replacement		403	0	403	402	0	402
Welsh Government Energy Service - Purchase of ULEV Vehicles		53	-53	0	53	-53	0
<b>Technical</b>	<b>Ongoing</b>	<b>128</b>	<b>0</b>	<b>128</b>	<b>25</b>	<b>0</b>	<b>25</b>
Murray Street Car Park, Llanelli - Exp		128	0	128	25	0	25
<b>Bridge Strengthening &amp; Replacement</b>	<b>Ongoing</b>	<b>742</b>	<b>0</b>	<b>742</b>	<b>590</b>	<b>0</b>	<b>590</b>
Bridge Strengthening & Replacement		742	0	742	590	0	590
<b>Road Safety Improvement Schemes</b>	<b>Ongoing</b>	<b>403</b>	<b>0</b>	<b>403</b>	<b>403</b>	<b>0</b>	<b>403</b>
Road Safety Improvement Schemes		403	0	403	403	0	403
<b>Highways Infrastructure</b>	<b>Ongoing</b>	<b>2,098</b>	<b>-1,498</b>	<b>600</b>	<b>2,098</b>	<b>-1,498</b>	<b>600</b>
Major Structural Highway Improvements		2,098	-1,498	600	2,098	-1,498	600

Variance for Year £'000	Comment
0	
0	
0	
0	
-55	
-49	Slip to 2022/23 - looking at options.
0	
0	Revenue and Reserve funded.
0	
0	
0	
0	
-6	Slip to 2022/23.
-1	
-1	Social welfare buses, Refuse and Highways lorries not being replaced in this financial year. Budget slipped to 2022/23.
0	
-103	
-103	Slip to 2022/23.
-152	Slip to 2022/23.
-152	
0	
0	
0	
0	







